



November 9, 2011

To: Mr. Joe Peplitsch  
City Of Lexington  
406 East 7th Street  
P.O. Box 70  
Lexington, Nebraska 68850

RE: Dawson County Opportunity Center - Phase 3  
BCDM # 4682-05

Enclosed please find the Contractor's "Application and Certificate for Payment", Application No. in the amount of \$11,531.10 for the referenced project.

This Application has been reviewed, and we would recommend payment. If the Application meets with your approval, please make payment directly to Central Contracting Corporation. Retain the Application for your files.

Please contact me, if you have any questions.

Sincerely,

A handwritten signature in blue ink, appearing to read "Trevor Huffaker". The signature is fluid and cursive, with a long horizontal stroke extending to the right.

Trevor Huffaker  
BCDM, Inc.

Attachments: Pay Application No.7

c: Joe Peplitsch, City of Lexington  
e-copy: Submittal Exchange, File 4682-05, 3.1

# AIA<sup>®</sup> Document G702<sup>™</sup> – 1992

## Application and Certificate for Payment

<b>TO OWNER:</b> City of Lexington PO Box 70 Lexington, NE 68850	<b>PROJECT:</b> Dawson Co. Opportunity Center, Phase III 1501 Plum Creek Parkway Lexington, NE 68850	<b>APPLICATION NO:</b> 7 <b>PERIOD TO:</b> 10/31/11	<b>Distribution to:</b> OWNER <input type="checkbox"/>
<b>FROM CONTRACTOR:</b> Central Contracting Corporation PO Box 68 Kearney, NE 68848	<b>VIA ARCHITECT:</b> BCDM Architects 100 Court Ave., Ste. #204 Des Moines, IA 50309	<b>CONTRACT FOR:</b> General Construction <b>CONTRACT DATE:</b> 3/23/11 <b>PROJECT NOS:</b> / / <b>BCDM#</b> 4682-05	ARCHITECT <input type="checkbox"/> CONTRACTOR <input type="checkbox"/> FIELD <input type="checkbox"/> OTHER <input type="checkbox"/>

### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. AIA Document G703<sup>™</sup>, Continuation Sheet, is attached.


1. ORIGINAL CONTRACT SUM .....	\$ 906,600.00
2. NET CHANGE BY CHANGE ORDERS .....	\$ 1,372.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) .....	\$ 907,972.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) .....	\$ 905,744.00
<b>5. RETAINAGE:</b>	
a. <u>5</u> % of Completed Work (Columns D + E on G703)	\$ 45,287.20
b. <u>5</u> % of Stored Material (Column F on G703)	\$ -0-
Total Retainage (Lines 5a + 5b, or Total in Column I of G703) .....	\$ 45,287.20
6. TOTAL EARNED LESS RETAINAGE .....	\$ 860,456.80
<i>(Line 4 minus Line 5 Total)</i>	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....	\$ 848,925.70
<i>(Line 6 from prior Certificate)</i>	
8. CURRENT PAYMENT DUE .....	\$ 11,531.10
9. BALANCE TO FINISH, INCLUDING RETAINAGE .....	\$ 47,515.20
<i>(Line 3 minus Line 6)</i>	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 2036.00	\$ (664.00)
Total approved this month	\$	\$
TOTAL	\$ 2036.00	\$ (664.00)
NET CHANGES by Change Order ADD	\$ 1372.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** CENTRAL CONTRACTING CORPORATION  
 By: Steven E. Lentell Date: 11/7/11  
 State of: NE Steven E. Lentell, Vice-President  
 County of: Buffalo  
 Subscribed and sworn to before me this 7th day of November 2011

Notary Public: Deborah L. Schrack  
 My commission expires: 10/29/15



### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ 11,531.10  
*(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)*

**ARCHITECT:** [Signature]  
 By: \_\_\_\_\_ Date: 11-9-2011

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.**

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE OF PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 7  
 APPLICATION DATE: 11/7/11  
 PERIOD TO: 10/31/11  
 ARCHITECT'S PROJECT NO: BCDM# 4682-05

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1.	General Conditions	\$39,619.00	\$35,076.00	\$2,315.00		\$37,391.00	94	\$2,228.00	
2.	Bond	\$9,083.00	\$9,083.00			\$9,083.00	100	\$0.00	
3.	Demolition	\$21,644.00	\$21,644.00			\$21,644.00	100	\$0.00	
4.	Sitework	\$4,220.00	\$4,220.00			\$4,220.00	100	\$0.00	
5.	Concrete	\$8,777.00	\$8,777.00			\$8,777.00	100	\$0.00	
6.	Masonry	\$4,334.00	\$4,334.00			\$4,334.00	100	\$0.00	
7.	Steel	\$5,368.00	\$5,368.00			\$5,368.00	100	\$0.00	
8.	Rough Carpentry	\$845.00	\$845.00			\$845.00	100	\$0.00	
9.	Millwork & Cabinets	\$6,210.00	\$6,210.00			\$6,210.00	100	\$0.00	
10.	Roofing	\$3,905.00	\$3,905.00			\$3,905.00	100	\$0.00	
11.	Sealant	\$1,606.00	\$1,606.00			\$1,606.00	100	\$0.00	
12.	H.M. Drs Hardware	\$32,818.00	\$32,818.00			\$32,818.00	100	\$0.00	
13.	Access Drs	\$515.00	\$515.00			\$515.00	100	\$0.00	
14.	Glass & Glazing	\$20,257.00	\$20,257.00			\$20,257.00	100	\$0.00	
15.	Drywall	\$140,382.00	\$140,382.00			\$140,382.00	100	\$0.00	
16.	Flooring	\$94,193.00	\$94,193.00			\$94,193.00	100	\$0.00	
17.	ACT	\$22,046.00	\$22,046.00			\$22,046.00	100	\$0.00	
18.	Painting	\$23,591.00	\$23,591.00			\$23,591.00	100	\$0.00	
19.	Specialties	\$10,697.00	\$10,697.00			\$10,697.00	100	\$0.00	
20.	Plumbing	\$93,052.00	\$93,052.00			\$93,052.00	100	\$0.00	
21.	HVAC	\$218,258.00	\$211,332.00	\$6,926.00		\$218,258.00	100	\$0.00	
20.	Fire Sprinkler	\$22,644.00	\$19,747.00	\$2,897.00		\$22,644.00	100	\$0.00	
21.	Electrical	\$122,536.00	\$122,536.00			\$122,536.00	100	\$0.00	
22.	C.O. #1	(\$664.00)	(\$664.00)			(\$664.00)	100	\$0.00	
23.	C.O. #2	\$2,036.00	\$2,036.00			\$2,036.00	100	\$0.00	
24.									
25.									
		\$907,972.00	\$893,606.00	\$12,138.00	\$0.00	\$905,744.00	100	\$2,228.00	