

CERTIFICATE OF SUBSTANTIAL COMPLETION

ENGINEER'S PROJECT NO.: 127-A1-085

PROJECT NAME: Commerce Road Paving Improvements

CONTRACTOR: Blessing, LLC

CONTRACT FOR: \$118,630.75

AGREEMENT DATE: 9/25/2012

This Certificate of Substantial Completion applies to all work under the Contract Documents or to the following specified parts thereof:

Item No.	Description	Quantity	Unit	Unit Price	Total Amount
1	Earthwork Measured in Embankment (E.Q.)	426	C.Y.	\$ 5.00	\$ 2,130.00
2	Strip, Stockpile, and Replace Topsoil	700	C.Y.	\$ 2.00	\$ 1,400.00
3	Construct P.C. Concrete Pavement, 8" Thick, Type 47B-3500	2,858	S.Y.	\$ 32.75	\$ 93,599.50
4	Construct 8" Thick High Early Strength Pavement, Type 47B-HE-3500	0	S.Y.	\$ 42.50	\$ -
5	Construct Driveway Pavement				
	a. 8" Thick, Type 47B-3500	327	S.Y.	\$ 35.00	\$ 11,445.00
	b. 8" Thick, Type 47B-HE-3500	0	S.Y.	\$ 45.00	\$ -
6	Construct Concrete Header	30	L.F.	\$ 15.00	\$ 450.00
7	Furnish & Install 18" Round Equivalent Corrugated Metal Pipe	50	L.F.	\$ 40.00	\$ 2,000.00
8	Remove & Haul Concrete Header	30	L.F.	\$ 15.00	\$ 450.00
9	Furnish & Apply Seeding, Mulching, and Fertilizer, Type B Mix	1.04	Acres	\$ 1,850.00	\$ 1,924.00
10	Drill & Grout Tie Bars	5	Each	\$ 15.00	\$ 75.00
11	Furnish, Install, Maintain & Remove Erosion Control				
	a. Rock Entrance Road	0	S.Y.	\$ 22.00	\$ -
	b. Silt Fence	0	L.F.	\$ 4.00	\$ -
	c. Concrete Washout Pit	1	L.S.	\$ 850.00	\$ 850.00
A.	Remove & Haul Existing Culvert	85	L.F.	\$ 12.00	\$ 1,020.00
B.	Furnish & Install 12" Corrugated Metal Pipe	120	L.F.	\$ 38.75	\$ 4,650.00
TOTAL CONSTRUCTION COST					\$ 119,993.50

TO: Blessing, LLC

AND TO: City of Lexington

The Work to which this Certificate applies has been inspected by authorized representatives of OWNER, CONTRACTOR, and ENGINEER, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on:

Date of Completion: November 15, 2012

The following documents are attached to and made a part of this Certificate:

FINAL PAY ESTIMATE
CHANGE ORDER #1

This certificate does not constitute an acceptance of Work not in accordance with the Contract Documents nor is it a release of CONTRACTOR's obligation to complete the Work in accordance with the Contract Documents.

Executed by ENGINEER on this 13th day of Dec, in the year 2012.

**MILLER & ASSOCIATES
CONSULTING ENGINEERS, P.C.**

By David B Neal

The CONTRACTOR accepts this Certificate of Substantial Completion on the 18 day of December, in the year 2012.

BLESSING, LLC

By Ely Burchell

The OWNER accepts this Certificate of Substantial Completion on the ____ day of _____, in the year 2012.

CITY OF LEXINGTON

By _____