

OWNER COPY

CERTIFICATE OF SUBSTANTIAL COMPLETION

ENGINEER'S PROJECT NO.: 127-A1-110

PROJECT NAME: Northwest 5th Addition - Lift Station

CONTRACTOR: Midlands Contracting, Inc.

CONTRACT FOR: \$147,450.00

AGREEMENT DATE:

4/11/2017

This Certificate of Substantial Completion applies to all work under the Contract Documents or to the following specified parts thereof:

| Item No. | Description | Quantity | Unit | Unit Price | Total Amount |
|--------------------------------|--|----------|------|---------------|----------------------|
| 1 | Mobilization | 1 | L.S. | \$ 4,450.00 | \$ 4,450.00 |
| 2 | Wet Well Lift Station, Force Main Valves, Vault, Concrete Pad, Piping, Grading, Electrical, Seeding & Appurtenances, complete in place (Section 7) | 1 | L.S. | \$ 138,000.00 | \$ 138,000.00 |
| 3 | Spare Submersible Pump and Motor | 1 | Each | \$ 5,000.00 | \$ 5,000.00 |
| A | Install sump pump and white rock to lower groundwater for installation of wet well base. | 1 | L.S. | \$ 1,023.00 | \$ 1,023.00 |
| B | Additional Rental of Slide Rail System due to dewatering wells not drying up the excavation. | 1 | L.S. | \$ 2,137.00 | \$ 2,137.00 |
| TOTAL CONSTRUCTION COST | | | | | \$ 150,610.00 |

TO: Midlands Contracting, Inc.

AND TO: City of Lexington

The Work to which this Certificate applies has been inspected by authorized representatives of OWNER,

Date of Completion: December 31, 2017

The following documents are attached to and made a part of this Certificate:

FINAL PAY ESTIMATE
CHANGE ORDER #1

This certificate does not constitute an acceptance of Work not in accordance with the Contract Documents nor is it a release of CONTRACTOR's obligation to complete the Work in accordance with the Contract Documents.

Executed by ENGINEER on this 29 day of January, in the year 2018.

MILLER & ASSOCIATES
CONSULTING ENGINEERS, P.C.

By Tyler Miller

The CONTRACTOR accepts this Certificate of Substantial Completion on the 29 day of January, in the year 2018.

MIDLANDS CONTRACTING, INC.

By



The OWNER accepts this Certificate of Substantial Completion on the ____ day of _____, in the year 2018.

CITY OF LEXINGTON

By
