

# APPLICATION FOR PAYMENT

PROJECT: 2020 Wastewater Equipment Procurement - BID G

ENGINEER: MILLER & ASSOCIATES, CONSULTING ENGINEERS, P.C.

TO: (OWNER) City of Lexington  
 PO Box 70  
 Lexington, NE 68850  
 ATTN: Pam Baruth

ENGINEER'S PROJECT NO. 127-D1-060

CONTRACTOR: Envirodyne Systems, Inc.

CONTRACT FOR: \$89,411.00

APPLICATION DATE: 08/02/22

APPLICATION NO.: 1

FOR WORK ACCOMPLISHED THROUGH THE DATE OF: July 31, 2022

**CHANGE ORDER SUMMARY:**

Application is made for payment, as shown below in connection with the Contract.

Continuation sheets are attached.

Change orders approved in previous month by Owner.

The present status of the account is as follows:

CO #	DATE	ADDITIONS	DEDUCTIONS
1	6/14/22		\$3,000.00
2			
3			
4			
5			
TOTAL		\$0.00	\$3,000.00
NET CHANGE		-\$3,000.00	

ORIGINAL CONTRACT PRICE.....	<b>\$89,411.00</b>
Net Change by Change Orders & Written Amendments	<b>-\$3,000.00</b>
CURRENT CONTRACT PRICE.....	<b>\$86,411.00</b>
TOTAL COMPLETED & STORED TO DATE.....	<b>\$82,411.00</b>
LESS RETAINAGE : 10% .....	<b>-\$8,241.10</b>
TOTAL COMPLETED & STORED TO DATE LESS RETAINAGE	<b>\$74,169.90</b>
LESS PREVIOUS APPLICATION FOR PAYMENT.....	<b>\$0.00</b>
AMOUNT DUE THIS APPLICATION.....	<b>\$74,169.90</b>

The undersigned CONTRACTOR certifies that: (1) all previous progress payments received from Owner on account of Work done under the Contract referred to above have been applied to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered N/A, inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective.

The undersigned certifies that the work has been carefully inspected and to the best of their knowledge and belief, the quantities shown in this estimate are correct and the work has been performed in accordance with the contract.

CONTRACTOR: ENVIRODYNE SYSTEMS, INC.

By: [Signature]

Date: 08/11/22

ENGINEER: MILLER & ASSOCIATES

By: [Signature]

<input type="checkbox"/>	Owner
<input type="checkbox"/>	Contractor
<input type="checkbox"/>	Engineer
<input type="checkbox"/>	NDEE-SRF

OWNER: CITY OF LEXINGTON

BY: \_\_\_\_\_

**APPLICATION AND CERTIFICATE FOR PAYMENT-CONTINUATION SHEET**

APPLICATION NUMBER: 1  
 APPLICATION DATE: 8/2/22  
 FOR WORK ACCOMPLISHED THROUGH : 7/31/22  
 ENGINEER'S PROJECT #: 127-D1-060

ITEM NO.	DESCRIPTION OF WORK	ESTIMATED QUANTITY	UNIT	UNIT PRICE	QUANTITY COMPLETED TO DATE	TOTAL COMPLETED	STORED TO DATE	TOTAL COMPLETED AND STORED TO DATE
<b>BID G PROPOSAL SCHEDULE</b>								
<b>(SECTION 11321 - GRIT REMOVAL EQUIPMENT)</b>								
1	Bonds and Insurance	1	L.S.	\$1,000.00	1	\$1,000.00		\$1,000.00
2	Shop Drawings	1	L.S.	\$4,000.00	1	\$4,000.00		\$4,000.00
3	Provide Start-up Services	1	L.S.	\$4,000.00	0	\$0.00		\$0.00
4	O&M Manual	1	L.S.	\$2,000.00	1	\$2,000.00		\$2,000.00
5	Furnish and Ship Equipment & Appurtenances	1	L.S.	\$78,411.00	1	\$78,411.00		\$78,411.00
6	Spare Parts	1	L.S.	\$0.00	0	\$0.00		\$0.00
A.	The credit is due to elimination of the control panel furnished by Envirodyne for the Grit removal equipment. The revised scope of supply is called for in the returned equipment submittal of August 6, 2021.	1	L.S.	-\$3,000.00	1	-\$3,000.00		-\$3,000.00
<b>TOTAL CONSTRUCTION COST</b>						<b>\$82,411.00</b>		<b>\$82,411.00</b>