

**CONTRACTOR'S APPLICATION FOR PAYMENT**  
**PROJECT: 2021 Wastewater Facility Improvements**

NO. 13

Date: 10/1/22

Engineer: Miller & Associates, Consulting Engineers

To: City of Lexington  
 PO Box 70  
 Lexington, NE 68850

Attn: Pam Baruth

Page 1 of: 13 Pages

WALTERS-MORGAN CONSTRUCTION

Work accomplished through: September 30, 2022

WALTERS-MORGAN JOB NO. 221-04

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
Total			
Approved this Month		\$8,299.25	\$65,385.59
Number	Date Approved		
1	7/26/22		
Totals		\$8,299.25	\$65,385.59
Net change from Changes		-\$57,086.34	

The present status of the account for this Contract is as follows:

ORIGINAL CONTRACT SUM	\$	<u>\$7,540,431.00</u>
Net Change by Change Orders	\$	<u>(\$57,086.34)</u>
CONTRACT SUM TO DATE	\$	<u>\$7,483,344.66</u>
<hr/>		
TOTAL COMPLETED & STORED TO DATE	\$	<u>\$3,713,401.56</u>
RETAINAGE <u>10%</u> Work Completed	\$	<u>(\$303,870.21)</u>
RETAINAGE <u>10%</u> Materials on Hand	\$	<u>(\$67,469.94) 5</u>
TOTAL EARNED LESS RETAINAGE	\$	<u>\$3,342,061.40</u>
LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	<u>(\$3,037,488.76)</u>
CURRENT PAYMENT DUE	\$	<u>\$304,572.64</u>

The undersigned CONTRACTOR certifies that: (1) all previous payments received from Owner on account of Work done under the Contract referred to above have been applied to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment number 12, inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by the Application for Payment will pass to OWNER at time of payment free and clear of Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective.

Dated: 10/5/22

WALTERS-MORGAN CONSTRUCTION, INC.

CONTRACTOR  
 By: *Craig Driskel*  
 Craig Driskel - Project Mgr.

<input checked="" type="checkbox"/>	Owner
<input type="checkbox"/>	Contractor
<input type="checkbox"/>	Engineer
<input type="checkbox"/>	SRF

The undersigned certifies the work has been carefully inspected and to the best of their knowledge and belief, the quantities shown in this estimate are correct and the work has been performed in accordance with the contract.

MILLER & ASSOCIATES  
 ENGINEER

Dated: 10/5/22

By: *Greg Weaver*

APPROVED BY OWNER

By: \_\_\_\_\_

Date: \_\_\_\_\_

WALTERS-MORGAN CONSTRUCTION, INC.

SCHEDULE OF VALUES  
Lexington WWTP Expansion

PERIOD ENDING: 9/30/2022

MA Project # 127-D1-060  
Lexington WWTP Expansion  
WALTERS-MORGAN JOB NO. 221-04

DATE: 10/1/2022

Billing # 13

ORIGINAL CONTRACT AMOUNT \$7,540,431

ITEM	DESCRIPTION	QTY	UNIT	\$	TOTAL PRICE	QTY THIS PER	QTY PREV ESTIM.	QTY TO DATE *	AMOUNT THIS PER	AMOUNT PREV. EST.	AMOUNT TO DATE
<b>MOBILIZATION, INSURANCE AND BONDING</b>											
1	BONDS & INSURANCE	1.0	LS		\$100,000.00	0.00%	100.00%	100.00% *	\$0.00	\$100,000.00	\$100,000.00
2	JOB PLANT MOBILIZATION	1.0	LS		\$40,000.00	0.00%	100.00%	100.00% *	\$0.00	\$40,000.00	\$40,000.00
3	CONSTRUCTION EQUIPMENT MOBILIZATION	1.0	LS		\$60,000.00	0.00%	100.00%	100.00% *	\$0.00	\$60,000.00	\$60,000.00
4	ELECTRICAL MOBILIZATION	1.0	LS		\$5,680.00	0.00%	70.00%	70.00% *	\$0.00	\$3,976.00	\$3,976.00
5	DEMOBILIZATION	1.0	LS		\$9,320.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
<b>SITE PIPING, CONTROL STRUCTURES</b>											
6	LINE #1	1.0	LS		\$214,000.00	0.00%	80.00%	80.00% *	\$0.00	\$171,200.00	\$171,200.00
7	LINE #2	1.0	LS		\$94,000.00	0.00%	70.00%	70.00% *	\$0.00	\$65,800.00	\$65,800.00
8	LINE #3	1.0	LS		\$45,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
9	LINE #4	1.0	LS		\$40,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
10	LINE #4A	1.0	LS		\$50,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
11	LINE #5	1.0	LS		\$30,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
12	LINE #6	1.0	LS		\$35,000.00	95.00%	0.00%	95.00% *	\$33,250.00	\$0.00	\$33,250.00
13	LINE #7	1.0	LS		\$15,000.00	65.00%	10.00%	75.00% *	\$9,750.00	\$1,500.00	\$11,250.00
14	LINE #8	1.0	LS		\$35,000.00	15.00%	80.00%	95.00% *	\$5,250.00	\$28,000.00	\$33,250.00
15	LINE #9	1.0	LS		\$25,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
16	LINE #10	1.0	LS		\$20,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
17	LINE #11	1.0	LS		\$25,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
18	LINE #12	1.0	LS		\$20,000.00	0.00%	30.00%	30.00% *	\$0.00	\$6,000.00	\$6,000.00
19	LINE #13	1.0	LS		\$30,000.00	0.00%	50.00%	50.00% *	\$0.00	\$15,000.00	\$15,000.00
20	LINE #14	1.0	LS		\$30,000.00	0.00%	35.00%	35.00% *	\$0.00	\$10,500.00	\$10,500.00
21	LINE #15	1.0	LS		\$20,000.00	20.00%	10.00%	30.00% *	\$4,000.00	\$2,000.00	\$6,000.00
22	LINE #16	1.0	LS		\$20,000.00	0.00%	50.00%	50.00% *	\$0.00	\$10,000.00	\$10,000.00
23	LINE #17	1.0	LS		\$20,000.00	0.00%	50.00%	50.00% *	\$0.00	\$10,000.00	\$10,000.00
24	LINE #18	1.0	LS		\$25,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
25	LINE #19	1.0	LS		\$15,000.00	90.00%	0.00%	90.00% *	\$13,500.00	\$0.00	\$13,500.00
26	LINE #20	1.0	LS		\$10,000.00	90.00%	0.00%	90.00% *	\$9,000.00	\$0.00	\$9,000.00
27	LINE #21	1.0	LS		\$10,000.00	90.00%	0.00%	90.00% *	\$9,000.00	\$0.00	\$9,000.00
28	LINE #22	1.0	LS		\$18,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
29	LINE #23	1.0	LS		\$50,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
30	LINE #24	1.0	LS		\$50,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
31	LINE #25	1.0	LS		\$16,000.00	80.00%	0.00%	80.00% *	\$12,800.00	\$0.00	\$12,800.00
32	LINE #26	1.0	LS		\$17,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
33	LINE #27	1.0	LS		\$20,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
34	LINE #28	1.0	LS		\$20,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
35	LINE #29	1.0	LS		\$30,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
36	LINE #30	1.0	LS		\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
37	NEW MANHOLES	1.0	LS		\$50,000.00	0.00%	85.00%	85.00% *	\$0.00	\$42,500.00	\$42,500.00
38	CONTROL STR F	1.0	LS		\$35,000.00	0.00%	75.00%	75.00% *	\$0.00	\$26,250.00	\$26,250.00
39	CONTROL STR G	1.0	LS		\$95,000.00	0.00%	80.00%	80.00% *	\$0.00	\$76,000.00	\$76,000.00
40	SCUM PIT	1.0	LS		\$20,000.00	0.00%	50.00%	50.00% *	\$0.00	\$10,000.00	\$10,000.00
41	SITE EARTHWORK	1.0	LS		\$360,000.00	30.00%	40.00%	70.00% *	\$108,000.00	\$144,000.00	\$252,000.00
42	AGGREGATE ROAD	1.0	LS		\$25,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
43	CONCRETE PAVMENT	1.0	LS		\$10,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00

ITEM	DESCRIPTION	UNIT		TOTAL PRICE	QTY THIS PER	QTY PREV ESTIM.	QTY TO DATE *	AMOUNT THIS PER	AMOUNT PREV. EST.	AMOUNT TO DATE	
		QTY	UNIT								
44	SIDEWALKS	1.0	LS	\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
45	DEWATER	1.0	LS	\$225,000.00	0.00%	90.00%	90.00% *	\$0.00	\$202,500.00	\$202,500.00	
46	DEWATER OPERATION	1.0	LS	\$40,000.00	10.00%	40.00%	50.00% *	\$4,000.00	\$16,000.00	\$20,000.00	
47	LANDSCAPING	1.0	LS	\$10,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
<b>HEADWORKS BUILDING</b>											
48	EXCAVATE	1.0	LS	\$120,000.00	0.00%	100.00%	100.00% *	\$0.00	\$120,000.00	\$120,000.00	
49	BACKFILL	1.0	LS	\$40,000.00	10.00%	0.00%	10.00% *	\$4,000.00	\$0.00	\$4,000.00	
50	CONCRETE BASE	1.0	LS	\$300,000.00	0.00%	100.00%	100.00% *	\$0.00	\$300,000.00	\$300,000.00	
51	CONCRETE EXT. WALLS	1.0	LS	\$280,000.00	5.00%	95.00%	100.00% *	\$14,000.00	\$266,000.00	\$280,000.00	
52	CONCRETE INT. WALLS	1.0	LS	\$120,000.00	0.00%	90.00%	90.00% *	\$0.00	\$108,000.00	\$108,000.00	
53	CONCRETE INNER SLABS	1.0	LS	\$50,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
54	CONCRETE DECK	1.0	LS	\$120,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
55	GROUT FILL	1.0	LS	\$10,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
56	DOUBLE TEES	1.0	LS	\$100,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
57	MASONRY	1.0	LS	\$275,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
58	MISC METALS	1.0	LS	\$90,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
59	WATER PROOFING	1.0	LS	\$25,000.00	40.00%	0.00%	40.00% *	\$10,000.00	\$0.00	\$10,000.00	
60	ROOFING	1.0	LS	\$50,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
61	WALK DOORS	1.0	LS	\$40,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
62	OVERHEAD DOORS	1.0	LS	\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
63	ACCESS DOORS	1.0	LS	\$4,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
64	PAINTING	1.0	LS	\$200,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
65	SPECIALITIES	1.0	LS	\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
66	SUMP PUMP	1.0	LS	\$35,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
67	SAMPLING EQUIPMENT / ENCLOSURE	1.0	LS	\$45,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
68	SLUDGE SCUM PUMPS	1.0	LS	\$6,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
69	BAR SCREEN / PRESS	1.0	LS	\$3,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
70	GRIT DEWATER / CLASSIFIER	1.0	LS	\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
71	VERT CENT. PUMPS	1.0	LS	\$6,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
72	SLIDE GATES	1.0	LS	\$50,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
73	HOISTS	1.0	LS	\$32,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
74	HVAC	1.0	LS	\$300,000.00	0.00%	15.00%	15.00% *	\$0.00	\$45,000.00	\$45,000.00	
75	PLUMBING	1.0	LS	\$120,000.00	0.00%	15.00%	15.00% *	\$0.00	\$18,000.00	\$18,000.00	
76	RAW SEWAGE PIPING	1.0	LS	\$140,000.00	0.00%	3.00%	3.00% *	\$0.00	\$4,200.00	\$4,200.00	
77	SLUDGE / SCUM PIPING	1.0	LS	\$160,000.00	0.00%	2.00%	2.00% *	\$0.00	\$3,200.00	\$3,200.00	
78	GRIT PIPING	1.0	LS	\$133,000.00	0.00%	1.00%	1.00% *	\$0.00	\$1,330.00	\$1,330.00	
79	SUMP PUMP PIPING	1.0	LS	\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
<b>PRIMARY CLARIFIERS</b>											
80	EXCAVATION	3.0	EA	\$10,000.00	\$30,000.00	0.00%	100.00%	100.00% *	\$0.00	\$30,000.00	\$30,000.00
81	UNDERSLAB PIPE	3.0	EA	\$17,000.00	\$51,000.00	0.00%	100.00%	100.00% *	\$0.00	\$51,000.00	\$51,000.00
82	CONCRETE SLAB	3.0	EA	\$113,000.00	\$339,000.00	0.00%	100.00%	100.00% *	\$0.00	\$339,000.00	\$339,000.00
83	CONCRETE WALLS	3.0	EA	\$135,000.00	\$405,000.00	15.00%	72.00%	87.00% *	\$60,750.00	\$291,600.00	\$352,350.00
84	CONCRETE GROUT	3.0	EA	\$5,000.00	\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
85	SET EQUIP	3.0	EA	\$15,000.00	\$45,000.00	73.00%	20.00%	93.00% *	\$32,850.00	\$9,000.00	\$41,850.00
<b>FLOW MEASUREMENT STRUCTURE</b>											
86	EXCAVATE	1.0	LS	\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
87	BACKFILL	1.0	LS	\$4,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
88	CONCRETE SLAB	1.0	LS	\$29,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
89	CONCRETE WALLS	1.0	LS	\$30,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
90	METALS	1.0	LS	\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	

ITEM	DESCRIPTION	UNIT		TOTAL PRICE	QTY THIS PER	QTY PREV ESTIM.	QTY TO DATE *	AMOUNT THIS PER	AMOUNT PREV. EST.	AMOUNT TO DATE	
		QTY	UNIT								\$
91	FENCE	1.0	LS	\$2,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
92	FLUMES	1.0	LS	\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
<b>GRIT REMOVAL STRUCTURE</b>											
93	EXCAVATION	1.0	LS	\$8,000.00	40.00%	60.00%	100.00% *	\$3,200.00	\$4,800.00	\$8,000.00	
94	BACKFILL	1.0	LS	\$4,000.00	10.00%	0.00%	10.00% *	\$400.00	\$0.00	\$400.00	
95	CENTER SUMP	1.0	LS	\$5,000.00	100.00%	0.00%	100.00% *	\$5,000.00	\$0.00	\$5,000.00	
96	CONCRETE SLAB	1.0	LS	\$28,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
97	CONCRETE WALLS	1.0	LS	\$45,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
98	CONCRETE DECK	1.0	LS	\$7,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
99	METALS	1.0	LS	\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
100	SLIDE GATES	1.0	LS	\$12,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
101	SET GRIT EQUIPMENT	1.0	LS	\$3,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
<b>ELECTRICAL &amp; INSTRUMENTATION</b>											
102	ELECTRICAL SUPERVISION	1.0	LS	\$45,000.00	0.00%	15.00%	15.00% *	\$0.00	\$6,750.00	\$6,750.00	
103	ABOVE GROUND CONDUIT	1.0	LS	\$130,000.00	0.00%	10.00%	10.00% *	\$0.00	\$13,000.00	\$13,000.00	
104	EQUIPMENT INSTALL	1.0	LS	\$161,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
105	LIGHTING & RECEPT INSTALL	1.0	LS	\$40,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
106	JUNCTION BOX/PANEL INSTALL	1.0	LS	\$85,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
107	UNDERGROUND CONDUIT	1.0	LS	\$81,000.00	0.00%	20.00%	20.00% *	\$0.00	\$16,200.00	\$16,200.00	
108	GROUNDING	1.0	LS	\$34,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
109	INSTRUMENT HR CABLE	1.0	LS	\$16,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
110	INSTRUMENT FIELD CABLE	1.0	LS	\$12,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
112	POWER CABLE PULLS UNDER 4/0	1.0	LS	\$87,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
113	POWER CABLE PULLS OVER 4/0	1.0	LS	\$45,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
114	INSTRUMENT TERMINATION	1.0	LS	\$14,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
115	LOW VOLTAGE TERMINATION	1.0	LS	\$22,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
116	NETWORK CABLE INSTALL	1.0	LS	\$25,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
117	LOOP CHECKS	1.0	LS	\$8,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
118	LIGHTING CONDUIT	1.0	LS	\$22,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
119	TEMPORARY POWER	1.0	LS	\$25,000.00	0.00%	100.00%	100.00% *	\$0.00	\$25,000.00	\$25,000.00	
120	WORK ON EXIST CONTROLS	1.0	LS	\$32,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
122	FLOW STRUCT CONTROLS	1.0	LS	\$20,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
123	HEADWORKS ELEC. GEAR	1.0	LS	\$206,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
124	HEADWORKS CONTROLS	1.0	LS	\$102,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
125	CLARIFIERS AREA CONTROLS	1.0	LS	\$48,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00	
<b>EROSION CONTROL</b>											
126	SILT FENCING	1100.0	LF	2.00	\$2,200.00	0.00%	90.00%	90.00% *	\$0.00	\$1,980.00	\$1,980.00
127	SILT CHECKS	100.0	LF	10.00	\$1,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
128	ROCK CONSTRUCTION ROAD	1.0	EA	12,000.00	\$12,000.00	0.00%	80.00%	80.00% *	\$0.00	\$9,600.00	\$9,600.00
129	TEMPORARY STABILIZATION 1-1000 SY	1.0	SY	1.00	\$1.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
130	TEMPORARY STABILIZATION 1000-5000 SY	1000.0	SY	1.00	\$1,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
131	CONCRETE WASHOUT PIT	1.0	EA	3,500.00	\$3,500.00	0.00%	80.00%	80.00% *	\$0.00	\$2,800.00	\$2,800.00
<b>CHAIN LINK FENCING</b>											
132	REMOVE & SALVAGE	655.0	LF	6.00	\$3,930.00	0.00%	100.00%	100.00% *	\$0.00	\$3,930.00	\$3,930.00
133	INSTALL 5 FT. FENCING	680.0	LF	35.00	\$23,800.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00

ITEM	DESCRIPTION	QTY	UNIT	UNIT \$	TOTAL PRICE	QTY THIS PER	QTY PREV ESTIM.	QTY TO DATE *	AMOUNT THIS PER	AMOUNT PREV. EST.	AMOUNT TO DATE
------	-------------	-----	------	---------	-------------	--------------	-----------------	---------------	-----------------	-------------------	----------------

134	INSTALL 12 FT WIDE GATE	1.0	EA	2,000.00	\$2,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
-----	-------------------------	-----	----	----------	------------	-------	-------	---------	--------	--------	--------

**MISC WORK**

135	START-UP SLUDGE/SCUM PUMPS	1.0	LS		\$6,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
136	START-UP MECH BAR SCREEN	1.0	LS		\$3,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
137	START-UP WASHING PRESS	1.0	LS		\$2,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
138	START-UP GRIT DEWATER SCREW	1.0	LS		\$2,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
139	START-UP GRIT CLASSIFIER	1.0	LS		\$2,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
140	START-UP VERTICAL CENTRIFUGAL PUMPS	1.0	LS		\$4,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
141	START-UP CLARIFIERS	1.0	LS		\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
142	START-UP GRIT UNIT	1.0	LS		\$4,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
143	BYPASS FOR MH 3A	1.0	LS		\$15,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
144	BYPASS FOR MH 1	1.0	LS		\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
145	BYPASS FOR MH 2	1.0	LS		\$5,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
146	TIE-IN FOR MH 10A	1.0	LS		\$10,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
147	TIE-IN FOR MH 7	1.0	LS		\$8,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00
148	TEMPORARY SITE ROAD	1.0	LS		\$10,000.00	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00

**CHANGE ORDER #1**

149	Piping revision for pumps	1.0	LS		\$6,359.25	0.00%	100.00%	100.00% *	\$0.00	\$6,359.25	\$6,359.25
150	New grit valves	1.0	LS		\$1,940.00	0.00%	100.00%	100.00% *	\$0.00	\$1,940.00	\$1,940.00
151	Delete 20" valve	1.0	LS		(\$19,963.11)	0.00%	100.00%	100.00% *	\$0.00	(\$19,963.11)	(\$19,963.11)
152	Delete MH 3A	1.0	LS		(\$45,422.48)	0.00%	0.00%	0.00% *	\$0.00	\$0.00	\$0.00

<b>TOTAL CONTRACT</b>					\$7,483,344.66			* \$338,750.00	\$2,699,952.14	\$3,038,702.14
								<b>TOTALS</b>	<b>% COMPLETE</b>	
								A. TOTAL WORK COMPLETED	40.61%	\$3,038,702.14
								B. TOTAL MATERIAL ON HAND		\$674,699.42
								TOTAL COMPLETED & STORED	49.62%	\$3,713,401.56
								RETAINAGE WORK COMPLETED (10%)		\$303,870.21
								RETAINAGE STORED MATERIALS (10%)		\$67,469.94
								TOTAL EARNED LESS RETAINAGE		\$3,342,061.40
								PREVIOUS PAYMENTS		\$0.00
								<b>AMOUNT DUE CONTRACTOR</b>		<b>\$3,342,061.40</b>

WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED	%STORED	%	VALUE STORED
				THIS PERIOD	LAST PERIOD	STORED TO DATE	
KC Winwater	20" PVC pipe (Item 32)	284771	\$1,523.00	0.00%	100.00%	100.00%	\$1,523.00
KC Winwater	16" PVC pipe (Item 11)	284771	\$5,083.00	0.00%	100.00%	100.00%	\$5,083.00
KC Winwater	16" PVC pipe (Item 12)	284771	\$4,357.00	90.00%	90.00%	0.00%	\$0.00
KC Winwater	16" PVC pipe (Item 13)	284771	\$2,663.00	20.00%	80.00%	60.00%	\$1,597.80
KC Winwater	16" PVC pipe (Item 14)	284771	\$4,357.00	40.00%	90.00%	50.00%	\$2,178.50
KC Winwater	16" PVC pipe (Item 15)	284771	\$3,147.00	0.00%	100.00%	100.00%	\$3,147.00
KC Winwater	16" PVC pipe (Item 16)	284771	\$1,452.00	0.00%	100.00%	100.00%	\$1,452.00
KC Winwater	16" PVC pipe (Item 17)	284771	\$3,147.00	0.00%	100.00%	100.00%	\$3,147.00
KC Winwater	8" PVC pipe (Item 18)	284771	\$1,680.00	20.00%	90.00%	70.00%	\$1,176.00
KC Winwater	8" PVC pipe (Item 19)	284771	\$1,655.00	80.00%	80.00%	0.00%	\$0.00
KC Winwater	8" PVC pipe (Item 20)	284771	\$2,263.00	90.00%	90.00%	0.00%	\$0.00
KC Winwater	8" PVC pipe (Item 21)	284771	\$880.00	50.00%	100.00%	50.00%	\$440.00
KC Winwater	8" PVC pipe (Item 23)	284771	\$650.60	50.00%	100.00%	50.00%	\$325.30
KC Winwater	8" PVC pipe (Item 24)	284771	\$2,590.00	0.00%	100.00%	100.00%	\$2,590.00
KC Winwater	8" PVC pipe (Item 25)	284771	\$997.00	0.00%	100.00%	100.00%	\$997.00
KC Winwater	4" PVC pipe (Item 31)	284771	\$132.60	0.00%	100.00%	100.00%	\$132.60
KC Winwater	4" PVC pipe (Item 34)	284771	\$797.00	0.00%	100.00%	100.00%	\$797.00
Stetson	(Item 83) waterstop, curing	14991588	\$4,002.00	50.00%	50.00%	0.00%	\$0.00
Stetson	(Item 88) waterstop, curing	14991588	\$110.00	0.00%	100.00%	100.00%	\$110.00
Stetson	(Item 96) waterstop, curing	14991588	\$221.00	0.00%	100.00%	100.00%	\$221.00
Stetson	(Item 126) silt fence	14991588	\$54.00	0.00%	100.00%	100.00%	\$54.00
Nystrom	(Item 58) hatches	851048	\$3,185.00	0.00%	100.00%	100.00%	\$3,185.00
Winwater	(Item 83) wall sleeves	285250	\$3,750.75	100.00%	100.00%	0.00%	\$0.00
Stetson	(Item 83) form savers	15027359	\$13,510.00	0.00%	65.00%	65.00%	\$8,781.50
KC Winwater	(Item 5) pipe fitting	285505-03	\$460.00	0.00%	100.00%	100.00%	\$460.00
KC Winwater	(Item 6) pipe fitting	285505-03	\$460.00	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 7) pipe fitting	285505-03	\$460.00	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 8) pipe fitting	285505-03	\$460.00	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 9) pipe fitting	285505-03	\$428.00	0.00%	100.00%	100.00%	\$428.00
KC Winwater	(Item 10) pipe fitting	285505-03	\$428.00	0.00%	100.00%	100.00%	\$428.00
KC Winwater	(Item 34) pipe fitting	285505-03	\$280.15	0.00%	100.00%	100.00%	\$280.15
KC Winwater	(Item 18) pipe fitting	245505-01	\$979.62	0.00%	100.00%	100.00%	\$979.62
KC Winwater	(Item 26) pipe fitting	245505-01	\$348.93	0.00%	100.00%	100.00%	\$348.93

WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED THIS PERIOD	%STORED LAST PERIOD	% STORED TO DATE	VALUE STORED
KC Winwater	(Item 27) pipe fitting	245505-01	\$446.53	0.00%	100.00%	100.00%	\$446.53
KC Winwater	(Item 34) pipe fitting	245505-01	\$398.16	0.00%	100.00%	100.00%	\$398.16
KC Winwater	(Item 32) pipe fitting	245505-01	\$119.88	0.00%	100.00%	100.00%	\$119.88
KC Winwater	(Item 35) pipe fitting	245505-01	\$59.23	0.00%	100.00%	100.00%	\$59.23
KC Winwater	(Item 10) pipe fitting	245505-01	\$3,258.04	0.00%	100.00%	100.00%	\$3,258.04
KC Winwater	(Item 30) pipe fitting	245505-01	\$59.23	0.00%	100.00%	100.00%	\$59.23
KC Winwater	(Item 10) pipe fitting	285505-02	\$6,596.00	0.00%	100.00%	100.00%	\$6,596.00
KC Winwater	(Item 32) pipe fitting	285505-02	\$689.06	0.00%	100.00%	100.00%	\$689.06
KC Winwater	(Item 1) pipe fitting	285505-02	\$3,279.92	0.00%	100.00%	100.00%	\$3,279.92
KC Winwater	(Item 30) pipe fitting	285505-02	\$238.74	0.00%	100.00%	100.00%	\$238.74
KC Winwater	(Item 78) pipe fitting	286886-01	\$1,658.26	0.00%	100.00%	100.00%	\$1,658.26
KC Winwater	(Item 77) pipe fitting	286886-01	\$3,832.54	0.00%	100.00%	100.00%	\$3,832.54
KC Winwater	(Item 76) pipe fitting	286886-03	\$9,264.62	0.00%	100.00%	100.00%	\$9,264.62
Stetson	(Item 83) clarifier wall rebar	15088957	\$28,801.00	0.00%	30.00%	30.00%	\$8,640.30
KC Winwater	(Item 12) pipe fitting	285505-04	\$973.27	0.00%	100.00%	100.00%	\$973.27
KC Winwater	(Item 13) pipe fitting	285505-04	\$973.27	0.00%	100.00%	100.00%	\$973.27
KC Winwater	(Item 14) pipe fitting	285505-04	\$973.27	0.00%	100.00%	100.00%	\$973.27
KC Winwater	(Item 20) pipe fitting	285505-04	\$135.57	0.00%	100.00%	100.00%	\$135.57
KC Winwater	(Item 21) pipe fitting	285505-04	\$135.57	0.00%	100.00%	100.00%	\$135.57
KC Winwater	(Item 22) pipe fitting	285505-04	\$135.57	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 23) pipe fitting	285505-04	\$135.57	0.00%	100.00%	100.00%	\$135.57
KC Winwater	(Item 25) pipe fitting	285505-04	\$95.61	0.00%	100.00%	100.00%	\$95.61
KC Winwater	(Item 11) pipe fitting	285505-05	\$973.27	0.00%	100.00%	100.00%	\$973.27
KC Winwater	(Item 21) pipe fitting	285505-05	\$137.00	0.00%	100.00%	100.00%	\$137.00
KC Winwater	(Item 22) pipe fitting	285505-05	\$137.00	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 23) pipe fitting	285505-05	\$137.00	0.00%	100.00%	100.00%	\$137.00
KC Winwater	(Item 32) pipe fitting	285505-05	\$137.00	0.00%	100.00%	100.00%	\$137.00
KC Winwater	(Item 11) pipe fitting	285505-07	\$1,238.00	0.00%	100.00%	100.00%	\$1,238.00
KC Winwater	(Item 15) pipe fitting	285505-07	\$1,238.00	0.00%	100.00%	100.00%	\$1,238.00
KC Winwater	(Item 16) pipe fitting	285505-07	\$1,857.00	0.00%	100.00%	100.00%	\$1,857.00
KC Winwater	(Item 17) pipe fitting	285505-07	\$1,238.00	0.00%	100.00%	100.00%	\$1,238.00
KC Winwater	(Item 12) pipe fitting	285505-07	\$619.00	0.00%	100.00%	100.00%	\$619.00
KC Winwater	(Item 13) pipe fitting	285505-07	\$619.00	0.00%	100.00%	100.00%	\$619.00

WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED THIS PERIOD	%STORED LAST PERIOD	% STORED TO DATE	VALUE STORED
KC Winwater	(Item 14) pipe fitting	285505-07	\$619.00	0.00%	100.00%	100.00%	\$619.00
KC Winwater	(Item 21) pipe fitting	285505-07	\$66.79	0.00%	100.00%	100.00%	\$66.79
KC Winwater	(Item 22) pipe fitting	285505-07	\$66.79	0.00%	100.00%	100.00%	\$66.79
KC Winwater	(Item 23) pipe fitting	285505-07	\$66.79	0.00%	100.00%	100.00%	\$66.79
KC Winwater	(Item 32) pipe fitting	285505-07	\$66.79	0.00%	100.00%	100.00%	\$66.79
KC Winwater	(Item 78) pipe fitting	286886-02	\$456.66	0.00%	100.00%	100.00%	\$456.66
KC Winwater	(Item 76) pipe fitting	286886-02	\$6,030.14	0.00%	100.00%	100.00%	\$6,030.14
KC Winwater	(Item 77) pipe fitting	286886-02	\$2,132.04	0.00%	100.00%	100.00%	\$2,132.04
KC Winwater	(Item 76) pipe fitting	286886-05	\$1,865.92	0.00%	100.00%	100.00%	\$1,865.92
KC Winwater	(Item 76) pipe fitting	286886-07	\$1,622.59	0.00%	100.00%	100.00%	\$1,622.59
KC Winwater	(Item 29) pipe fitting	286886-07	\$865.60	0.00%	100.00%	100.00%	\$865.60
KC Winwater	(Item 30) pipe fitting	286886-07	\$865.60	0.00%	100.00%	100.00%	\$865.60
KC Winwater	(Item 11) pipe fitting	285505-06	\$748.51	0.00%	100.00%	100.00%	\$748.51
KC Winwater	(Item 13) pipe fitting	285505-06	\$1,497.02	0.00%	100.00%	100.00%	\$1,497.02
KC Winwater	(Item 32) pipe fitting	285505-06	\$987.26	0.00%	100.00%	100.00%	\$987.26
KC Winwater	(Item 8) pipe fitting	285505-06	\$1,357.16	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 76) pipe fitting	286886-06	\$1,096.00	0.00%	100.00%	100.00%	\$1,096.00
KC Winwater	(Item 77) pipe fitting	286886-06	\$103.58	0.00%	100.00%	100.00%	\$103.58
KC Winwater	(Item 13) pipe fitting	285505-06	\$782.36	0.00%	100.00%	100.00%	\$782.36
KC Winwater	(Item 13) pipe fitting	285505-06	\$782.36	0.00%	100.00%	100.00%	\$782.36
KC Winwater	(Item 13) pipe fitting	285505-06	\$782.36	0.00%	100.00%	100.00%	\$782.36
KC Winwater	(Item 13) pipe fitting	285505-06	\$782.36	0.00%	100.00%	100.00%	\$782.36
KC Winwater	(Item 76) pipe fitting	286886-09	\$1,303.16	0.00%	100.00%	100.00%	\$1,303.16
Gurney	(Item 76) gate valves	7505	\$5,140.77	0.00%	100.00%	100.00%	\$5,140.77
KC Winwater	(Item 6) pipe fitting	285640-01	\$2,684.48	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 76) pipe fitting	285640-01	\$4,733.08	0.00%	100.00%	100.00%	\$4,733.08
KC Winwater	(Item 9) pipe fitting	285640-01	\$932.00	0.00%	100.00%	100.00%	\$932.00
KC Winwater	(Item 31) pipe fitting	285640-01	\$240.50	0.00%	100.00%	100.00%	\$240.50
KC Winwater	(Item 8) pipe fitting	285640-01	\$1,949.00	0.00%	100.00%	100.00%	\$1,949.00
KC Winwater	(Item 77) pipe fitting	285640-01	\$3,489.00	0.00%	100.00%	100.00%	\$3,489.00
KC Winwater	(Item 78) pipe fitting	285640-01	\$2,844.00	0.00%	100.00%	100.00%	\$2,844.00
KC Winwater	(Item 11) pipe fitting	285640-01	\$1,710.50	0.00%	100.00%	100.00%	\$1,710.50
KC Winwater	(Item 25) pipe fitting	285640-01	\$395.00	0.00%	100.00%	100.00%	\$395.00



WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED	%STORED	%	VALUE STORED
				THIS PERIOD	LAST PERIOD	STORED TO DATE	
KC Winwater	(Item 26) pipe fitting	285640-01	\$395.00	0.00%	100.00%	100.00%	\$395.00
KC Winwater	(Item 27) pipe fitting	285640-01	\$395.00	0.00%	100.00%	100.00%	\$395.00
KC Winwater	(Item 12) pipe fitting	285640-01	\$855.25	0.00%	100.00%	100.00%	\$855.25
KC Winwater	(Item 13) pipe fitting	285640-01	\$855.25	0.00%	100.00%	100.00%	\$855.25
KC Winwater	(Item 14) pipe fitting	285640-01	\$855.25	0.00%	100.00%	100.00%	\$855.25
KC Winwater	(Item 15) pipe fitting	285640-01	\$855.25	0.00%	100.00%	100.00%	\$855.25
KC Winwater	(Item 16) pipe fitting	285640-01	\$855.25	0.00%	100.00%	100.00%	\$855.25
KC Winwater	(Item 17) pipe fitting	285640-01	\$855.25	0.00%	100.00%	100.00%	\$855.25
KC Winwater	(Item 23) pipe fitting	285640-01	\$307.50	0.00%	100.00%	100.00%	\$307.50
KC Winwater	(Item 24) pipe fitting	285640-01	\$833.50	0.00%	100.00%	100.00%	\$833.50
KC Winwater	(Item 76) pipe fitting	285640-01	\$782.36	0.00%	100.00%	100.00%	\$782.36
Gurney	(Item 76) gate valves	7511	\$8,275.80	0.00%	100.00%	100.00%	\$8,275.80
KC Winwater	(Item 89) wall sleeve	285640-03	\$2,923.50	0.00%	100.00%	100.00%	\$2,923.50
KC Winwater	(Item 38) wall sleeve	285640-03	\$1,668.25	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 10) pipe fitting	285505-09	\$2,680.06	0.00%	100.00%	100.00%	\$2,680.06
Gurney	(Item 78) gate valves	7539	\$433.80	0.00%	100.00%	100.00%	\$433.80
Gurney	(Item 76) check valves	7546	\$9,440.00	0.00%	100.00%	100.00%	\$9,440.00
KC Winwater	(Item 33) 6" PVC pipe	285829-01	\$3,712.80	0.00%	100.00%	100.00%	\$3,712.80
KC Winwater	(Item 3) 24" PVC pipe	286229-01	\$3,000.00	0.00%	100.00%	100.00%	\$3,000.00
KC Winwater	(Item 4) 24" PVC pipe	286229-01	\$2,000.00	0.00%	100.00%	100.00%	\$2,000.00
KC Winwater	(Item 4A) 24" PVC pipe	286229-01	\$5,945.60	0.00%	100.00%	100.00%	\$5,945.60
KC Winwater	(Item 76) pipe fitting	286886-13	\$1,718.21	0.00%	100.00%	100.00%	\$1,718.21
KC Winwater	(Item 29) wall sleeve	286886-13	\$848.18	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 78) pipe fitting	290812-01	\$1,014.51	0.00%	100.00%	100.00%	\$1,014.51
CED	(Item 125) lights	1034344	\$8,732.60	0.00%	100.00%	100.00%	\$8,732.60
CED	(Item 125) lights	1036248	\$570.00	0.00%	100.00%	100.00%	\$570.00
CED	(Item 125) lights	1035461	\$676.56	0.00%	100.00%	100.00%	\$676.56
Rexel	(Item 107) conduit	5132332466.001	\$9,637.13	0.00%	100.00%	100.00%	\$9,637.13
Concrete Industries	(Item 37) manholes	CI 410780	\$10,022.39	0.00%	100.00%	100.00%	\$10,022.39
Neenah	(Item 37) manholes	440023	\$7,995.49	0.00%	100.00%	100.00%	\$7,995.49
Stetson	(Item 88) rebar Flow Measure slab	15258261	\$1,000.00	0.00%	100.00%	100.00%	\$1,000.00
Stetson	(Item 89) rebar Flow Measure walls	15258261	\$2,000.00	0.00%	100.00%	100.00%	\$2,000.00
Stetson	(Item 96) rebar Grit slab	15258261	\$3,284.93	0.00%	100.00%	100.00%	\$3,284.93

WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED THIS PERIOD	%STORED LAST PERIOD	% STORED TO DATE	VALUE STORED
Stetson	(Item 97) rebar Grit walls	15258261	\$6,000.00	0.00%	100.00%	100.00%	\$6,000.00
Stetson	(Item 52) rebar HW inner walls	15275104	\$7,000.00	50.00%	100.00%	50.00%	\$3,500.00
KC Winwater	(Item 77) pipe support	290860-01	\$6,380.00	0.00%	100.00%	100.00%	\$6,380.00
Verne Simmonds Co	(Item 66) Sump pumps	1020486	\$15,510.00	0.00%	100.00%	100.00%	\$15,510.00
KC Winwater	(Item 25) piping	285829-03	\$265.20	0.00%	100.00%	100.00%	\$265.20
KC Winwater	(Item 29) piping	287501-01	\$3,521.45	0.00%	100.00%	100.00%	\$3,521.45
KC Winwater	(Item 30) piping	287501-01	\$3,521.45	0.00%	100.00%	100.00%	\$3,521.45
KC Winwater	(Item 35) piping	287501-01	\$2,735.73	0.00%	100.00%	100.00%	\$2,735.73
KC Winwater	(Item 76) pipe fitting	289549-03	\$348.00	0.00%	100.00%	100.00%	\$348.00
KC Winwater	(Item 78) pipe fitting	289549-03	\$117.00	0.00%	100.00%	100.00%	\$117.00
KC Winwater	(Item 76) pipe fitting	290816-01	\$17,905.61	0.00%	100.00%	100.00%	\$17,905.61
KC Winwater	(Item 77) pipe fitting	290816-01	\$10,894.11	0.00%	100.00%	100.00%	\$10,894.11
KC Winwater	(Item 78) pipe fitting	290816-01	\$3,582.24	0.00%	100.00%	100.00%	\$3,582.24
KC Winwater	(Item 76) pipe support	290860-02	\$3,495.17	0.00%	100.00%	100.00%	\$3,495.17
KC Winwater	(Item 77) pipe support	290860-02	\$5,614.59	0.00%	100.00%	100.00%	\$5,614.59
KC Winwater	(Item 78) pipe support	290860-02	\$443.06	0.00%	100.00%	100.00%	\$443.06
KC Winwater	(Item 6) pipe sleeve	290860-04	\$2,701.32	100.00%	100.00%	0.00%	\$0.00
KC Winwater	(Item 33) pipe access	291297-01	\$778.43	0.00%	100.00%	100.00%	\$778.43
KC Winwater	(Item 35) pipe fitting	291297-01	\$128.72	0.00%	100.00%	100.00%	\$128.72
KC Winwater	(Item 77) pipe support	291297-01	\$1,990.00	0.00%	100.00%	100.00%	\$1,990.00
KC Winwater	(Item 78) pipe support	291297-01	\$1,033.64	0.00%	100.00%	100.00%	\$1,033.64
KC Winwater	(Item 79) piping	291297-01	\$664.52	0.00%	100.00%	100.00%	\$664.52
KC Winwater	(Item 78) pipe casing	291576-01	\$1,071.60	0.00%	100.00%	100.00%	\$1,071.60
KC Winwater	(Item 76) pipe support	292149-01	\$3,273.60	0.00%	100.00%	100.00%	\$3,273.60
KC Winwater	(Item 77) flange pipe	290816-03	\$11,188.28	0.00%	100.00%	100.00%	\$11,188.28
Gurney	(Item 76) 10" check valve	7595	\$4,720.00	0.00%	100.00%	100.00%	\$4,720.00
Gurney	(Item 77) 6" plug valves	7614	\$2,739.00	0.00%	100.00%	100.00%	\$2,739.00
KC Winwater	(Item 78) pipe fitting	292149-03	\$741.75	0.00%	100.00%	100.00%	\$741.75
KC Winwater	(Item 76) pipe flg. BGS	290860-03	\$8,993.74	0.00%	100.00%	100.00%	\$8,993.74
KC Winwater	(Item 77) pipe flg. BGS	290860-03	\$23,233.64	0.00%	100.00%	100.00%	\$23,233.64
KC Winwater	(Item 38) pipe flg. BGS	290860-03	\$2,432.94	0.00%	100.00%	100.00%	\$2,432.94
KC Winwater	(Item 10) pipe fitting	285505-14	\$3,377.92	0.00%	100.00%	100.00%	\$3,377.92
KC Winwater	(Item 31) pipe fitting	285505-14	\$132.00	0.00%	100.00%	100.00%	\$132.00

WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED THIS PERIOD	%STORED LAST PERIOD	% STORED TO DATE	VALUE STORED
Hajoca	(Item 75) plumbing pipe supports	S017390169.001	\$102.82	0.00%	100.00%	100.00%	\$102.82
Mechanical Sales Midwest	(Item 74) heater	18802	\$1,200.00	0.00%	100.00%	100.00%	\$1,200.00
Mechanical Sales Midwest	(Item 74) mini-split	18546	\$3,025.00	0.00%	100.00%	100.00%	\$3,025.00
Mechanical Sales Midwest	(Item 74) Grills	18633	\$1,200.00	0.00%	100.00%	100.00%	\$1,200.00
Neenah	(Item 75) backflow preventer	S2875316.001	\$1,989.00	0.00%	100.00%	100.00%	\$1,989.00
The Tap	(Item 75) plumbing drains/fittings	3381227	\$1,594.04	0.00%	100.00%	100.00%	\$1,594.04
Gurney	(Item 77) 6" plug valves	7625	\$4,565.00	0.00%	100.00%	100.00%	\$4,565.00
KC Winwater	(Item 22) pipe fitting	285505-08	\$1,275.32	0.00%	100.00%	100.00%	\$1,275.32
KC Winwater	(Item 31) pipe fitting	285505-13	\$98.47	0.00%	100.00%	100.00%	\$98.47
KC Winwater	(Item 9) pipe fitting	285505-13	\$2,714.32	0.00%	100.00%	100.00%	\$2,714.32
KC Winwater	(Item 78) pipe fitting	286886-10	\$655.04	0.00%	100.00%	100.00%	\$655.04
KC Winwater	(Item 77) pipe fitting	286886-10	\$8,935.76	0.00%	100.00%	100.00%	\$8,935.76
KC Winwater	(Item 77) pipe fitting	286886-12	\$1,335.78	0.00%	100.00%	100.00%	\$1,335.78
KC Winwater	(Item 78) pipe fitting	286886-12	\$890.52	0.00%	100.00%	100.00%	\$890.52
KC Winwater	(Item 76) pipe fitting	290860-06	\$620.00	0.00%	100.00%	100.00%	\$620.00
KC Winwater	(Item 77) pipe fitting	290860-06	\$330.00	0.00%	100.00%	100.00%	\$330.00
KC Winwater	(Item 78) pipe fitting	290860-06	\$80.00	0.00%	100.00%	100.00%	\$80.00
Axiom	(Item 67) enclosure	19-1335	\$27,609.79	0.00%	100.00%	100.00%	\$27,609.79
Gurney	(Item 21) 8" plug valves	7675	\$1,490.00	0.00%	100.00%	100.00%	\$1,490.00
Gurney	(Item 22) 8" plug valves	7675	\$1,490.00	0.00%	100.00%	100.00%	\$1,490.00
Gurney	(Item 23) 8" plug valves	7675	\$1,490.00	0.00%	100.00%	100.00%	\$1,490.00
Mueller	(Item 72) slide gates	65435335	\$27,330.00	0.00%	100.00%	100.00%	\$27,330.00
Mueller	(Item 39) slide gates	65435335	\$14,952.00	0.00%	100.00%	100.00%	\$14,952.00
Mueller	(Item 72) slide gates	65466858	\$1,926.00	0.00%	100.00%	100.00%	\$1,926.00
KC Winwater	(Item 77) pipe fitting	286886-15	\$1,011.09	0.00%	100.00%	100.00%	\$1,011.09
KC Winwater	(Item 30) pipe fitting	286886-16	\$453.81	0.00%	100.00%	100.00%	\$453.81
KC Winwater	(Item 6) pipe fitting	295833-01	\$360.00	0.00%	100.00%	100.00%	\$360.00
KC Winwater	(Item 7) pipe fitting	295833-01	\$150.00	0.00%	100.00%	100.00%	\$150.00
KC Winwater	(Item 35) pipe fitting	295833-01	\$130.00	0.00%	100.00%	100.00%	\$130.00
KC Winwater	(Item 7) pipe access	295820-01	\$720.00	0.00%	100.00%	100.00%	\$720.00
KC Winwater	(Item 35) pipe access	295820-01	\$228.00	0.00%	100.00%	100.00%	\$228.00
KC Winwater	(Item 19) pipe access	295820-01	\$168.00	0.00%	100.00%	100.00%	\$168.00
KC Winwater	(Item 11) pipe access	295820-01	\$126.00	0.00%	100.00%	100.00%	\$126.00

WALTERS-MORGAN CONSTRUCTION, INC.

LEXINGTON, NEBRASKA WASTEWATER TREATMENT PLANT EXPANSION

MILLER & ASSOCIATES PROJECT NO. 127-D1-060

WALTERS-MORGAN JOB NO. 221-04

CONTRACTOR'S REQUEST FOR  
PAYMENT OF MATERIALS ON HAND

ATTACHMENT TO PAYMENT APPLICATION NUMBER..... 13

VENDOR	DESCRIPTION	INVOICE NUMBER	TOTAL VALUE	%INSTALLED THIS PERIOD	%STORED LAST PERIOD	% STORED TO DATE	VALUE STORED
KC Winwater	(Item 9) pipe access	295820-01	\$216.00	0.00%	100.00%	100.00%	\$216.00
Gurney	(Item 7) 4" plug valves	7696	\$4,146.00	0.00%	100.00%	100.00%	\$4,146.00
Gurney	(Item 77) 4" ball check valves	7716	\$9,048.00	0.00%	100.00%	100.00%	\$9,048.00
Gurney	(Item 78) 3" ball check valves	7716	\$1,922.00	0.00%	100.00%	100.00%	\$1,922.00
KC Winwater	(Item 78) pipe spools	290816-02	\$9,672.08	0.00%	100.00%	100.00%	\$9,672.08
KC Winwater	(Item 76) pipe fitting	295870-01	\$6,359.25	0.00%	100.00%	100.00%	\$6,359.25
KC Winwater	(Item 6) pipe fitting	295819-01	\$1,420.00	0.00%	100.00%	100.00%	\$1,420.00
Wyoming Machinery	(Item 104) generator	S2407301	\$82,092.95	0.00%	100.00%	100.00%	\$82,092.95
Rexel	(Item 107) conduit	S132538702.001	\$15,706.65	0.00%	100.00%	100.00%	\$15,706.65
Stetson	(Item 59) waterproofing Headworks	15512270	\$10,104.84	30.00%	100.00%	70.00%	\$7,073.39
KC Winwater	(Item 77) pipe fitting	290509-01	\$1,230.20	0.00%	100.00%	100.00%	\$1,230.20
KC Winwater	(Item 77) pipe fitting	286886-17	\$2,358.98	0.00%	100.00%	100.00%	\$2,358.98
GPM	(Item 67) Samplers	IE-6711	\$16,891.78	0.00%	100.00%	100.00%	\$16,891.78
Gurney	(Item 78) 4" plug valves	7769	\$1,502.47	0.00%	100.00%	100.00%	\$1,502.47
Mueller	(Item 38) slide gates	15512270	\$15,732.00	0.00%	0.00%	100.00%	\$15,732.00
Stetson	(Item 57) masonry dampproofing Headworks	15615115	\$10,798.44	0.00%	0.00%	100.00%	\$10,798.44
			\$0.00	0.00%	0.00%	100.00%	\$0.00
			\$0.00	0.00%	0.00%	100.00%	\$0.00
<b>TOTAL</b>							<b>\$674,699.42</b>